COMPLETION REPORT

1	Name of the work	Improvements & Asphalting to Coconut Garden Layout roads of Manjunatha Nagara in Bagalagunte in Ward No. 14,
2	Sanctioned Estimate No. & Date	TSNO-01/14-15 dt 19.5.2014
3	Head of Account which is chargeable	Plan ip. 2201.
4	Instrument Order NO. & Date	EO/DD/449/12-13 dt 8.3.2013
5	Name Of Contractor	KRDL.
6 a	Time Stipulated for Completion of work	80 dy
b	Delay in Exculpation of Work	
7	Measurement recorded in	
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	
	b) Asst. Exe Engineer	

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50.00 Cr	4993890	—	6110

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER.

EXECUTIVE ENGINEER

Bruhat Bangalore [illegible] Palike,